

TUBING NEEDED

CONTROL ROOM:

No Tubes - Mixer to Desk Patchbay is ABOVE GROUND (Double snake for Line Ins, Single for Tape Ins)
(3 snakes for Aux, Sends, FX, Group B)

4" tube from beginning of mixer to floor rack (2 snakes for ADAT direct tape connections, 4 wires for DAT)

4" tube from end of mixer to floor rack (2 snakes for Amps, 1 snake for extra ADAT?)

3" tube from desk patchbay to rack (2 snakes Behringer gear, 1 snake Alesis Quadraverb)

2" tube from desk patchbay to midi instrument rack (2 instrument snakes for synths & pods)

LIVE ROOM INTERNAL:

4" tube from drum area to main patchbay (2 snakes for TD10/002)

2" tube from computer bench to drum riser (firewire, USB, VGA)

2" tube from main patchbay to both vocal booth and mini patchbay via Y (8 1/4 cables)

LIVE ROOM TO CONTROL ROOM:

3" tube from desk patchbay to live main patchbay (3 Hosa snakes)

2" tube from desk patchbay to computer bench (2 AudioWire cables for MOTU)

4" tube from computer bench to main desk (dvi singles & duals, vga, firewires 4 & 8, usb, digital toslinks)

3" tube from front of control room (& live room via "Y") to rack (speaker wire for live room Truth monitors and speaker wire for control room Alesis and EV monitors thru Y)

2" tube from 002 console to control room mixer and desk patchbay (RCA + snake)

2" tube from control room mixer to both vocal booth and mini patchbay via Y (mics)

2" tube from rack to both vocal booth and mini PB wall via Y (snake for headphones or signals)

2" tube from TD10 drum area to midi instrument rack in control room (2 midi cables)

2" tube from live room to midi instrument rack in control room (guitar cables + midi cable for keyboard)

3/4" tube from computer bench to midi instrument rack in control room (USB cables for Uitor midi)

Locations

Midi Instrument Rack = 9 1/2 ft down from front wall on right

Desk Patchbay = 5 1/2 ft to the left of side wall

Mixer = 7 1/2 ft to the left of side wall

Computer Bench = Under bench near main patchbay in live room

Floor Rack = Left corner of control room

Main Patchbay = Live room east wall

Mini patchbay w/Mics = Live room back wall

Mini patchbay w/Mics - Live room vocal booth

Various Equipment Extras:

- 2: HOSA XLR Modular Half Patchbays for mics
- 2: HOSA 1/4" Modular Half Patchbays for inputs
- 4: Behringer Ultrapatch Pro Patchbays PX3000
- 1: Behringer Headphone Amp rackmount
- 1: Behringer Ultra-DI Direct Box
- Headphones?

Misc Cables to be run under floor :

- Speaker wire (home stye) to vocal booth for talkback
- Speaker Cable (250 feet)